



# PROJECT UPDATE

May 7, 2021

## STH 76 FORCE MAIN AND LIFT STATION

### LIFT STATION 1 & LIFT STATION 2 IMPROVEMENTS AND FORCE MAIN REPLACEMENT.

**Project information:** Sanitary sewer force main installation within STH 76 that includes open trenching of the roadway and trenchless installation between lift station 1 and 2. The project also includes major Improvements to Lift Station 1 and 2. This force main is vital to the community and we appreciate your patience until completion.

**Timeline:** Construction of the force main and traffic control started April 26, 2021 and should be complete by the end of June. The Lift Station Improvements are scheduled to be completed by November 17, 2021.

**Road Closures, Vehicles & Traffic:** There will be a 5-day detour around the railroad crossing on Hwy 76. This will allow for safe force main installation under the railroad tracks. Other than the 5-day detour, two lane traffic will be maintained within the construction zone and lanes will be narrowed. Flagging at times will be necessary to ensure safety. Slow down and pay close attention to the construction workers directing traffic through the construction zone. Take an alternative route whenever possible to help with the efficiency of the project. **The parking lot at the end of Meadow Park Dr will be closed the duration of the project for construction staging and Lift Station 2 Improvements. Please use the parking lots along Greenville Dr (Hwy 15) for park access.**

**Resident Access:** Local resident access to and from your home will always be maintained during construction. If your driveway needs to be closed while construction is taking place, you will be notified by the contractor. Please contact the Project Inspector, **Cedar Corporation** if you require special access needs. **Property owners may be asked to park on adjacent roads or in a nearby parking lot for brief periods.**

**Communication:** It is the intent of the Village to minimize the amount of disruption and inconvenience to the community during any construction process. If during normal work hours you feel something went unnoticed, or needs attention, please contact **Cedar Corporation**. As the project inspector, Cedar Corporation is familiar with daily construction operations and can resolve many issues quickly.

If something happens after normal work hours that you feel requires immediate attention, please contact **Chris Johnson** and arrangements will be made to resolve the issue.

As always, in an emergency, please call 911.

**Project Updates:** Construction updates and the **full schedule** is posted on the Village website bi-weekly, and when major changes will be occurring. If at any time you would like additional information, please call Chris at 920-785-7315 or Brian at 920-757-7276.

### Contact information:

#### **Project Inspector**

Chad Winnekens  
Cedar Corporation  
1695 Bellevue Street  
Bellevue, WI 54311  
920-785-7320 (Office)  
920-309-2683 (Cell)  
[Chad.Winnekens@cedarcorp.com](mailto:Chad.Winnekens@cedarcorp.com)

#### **Project Manager**

Chris Johnson, P.E.  
Cedar Corporation  
1695 Bellevue Street  
Bellevue, WI 54311  
920-785-7315 (Office)  
920-309-2289 (Cell)  
[Chris.Johnson@cedarcorp.com](mailto:Chris.Johnson@cedarcorp.com)

#### **Director of Public Works**

Brian Rickert, P.E.  
Village of Greenville  
W6860 Parkview Drive  
Greenville, WI 54942  
920-757-7276 (Office)  
[brickett@greenvillewi.gov](mailto:brickett@greenvillewi.gov)

#### **Contractor Superintendent**

Shane Kofler  
Advance Construction  
2141 Woodale Avenue  
Green Bay, WI 54313  
920-606-5011 (Cell)  
[skofler@advconst.net](mailto:skofler@advconst.net)

### Important Dates:

Project start: April 26, 2021

Railroad Detour: TBD

Traffic back to normal:  
before July of 2021

Project Completion:  
November 17, 2021

### Two Week Outlook:

**Week of May 10, 2021: Force main installation north of the fire station to Maple Terrace Road.**

**Week of May 17, 2021: Force main installation continues north to the Railroad tracks.**