

## 2021 Contract A-21 Road Construction

Greenwood Road: STH 15 – Parkview Drive

**Project information:** Reconstruction of Greenwood Road between STH 15 and Parkview Drive. Construction includes replacing water and sanitary sewer, installing storm sewer, excavating the roadway, installing new base course, concrete curb & gutter and sidewalk, and asphalt paving. A stormwater management pond will also be included as part of this project.

**Anticipated Timeline:** Construction March 2021 - October 2021

**Road Closures, Vehicles & Traffic:** While under construction, the roadway will be closed to thru traffic and open to local traffic only. At least one lane of the roadway will be maintained for local traffic, but delays are likely due to construction equipment using the area. Be attentive of construction workers directing traffic through the construction zone.

**Resident Access:** Local resident access to and from your home will be maintained as much as possible during construction. If your driveway needs to be closed while construction is taking place, you will be notified by knocking on the door or by door hanger. Please contact the project inspector, **Matt Smith** if you require special access needs.

**Communication:** It is the intent of the Village to minimize the amount of disruption and inconvenience to the community during any construction process. If during normal work hours you feel something went unnoticed, or needs attention, please contact **Matt Smith**. As project inspector, they are most familiar with the daily operations of construction and can resolve many issues quickly.

If something happens after normal work hours that you feel requires immediate attention, please call 920-757-7276, and arrangements will be made to resolve the issue.

As always, in an emergency, please call 911.

Additional information is available on the Village website.

**Project Updates:** Construction updates will be posted on the Village website bi-weekly, and when major changes will be occurring. If at any time you would like additional information, please contact **Matt Smith**.

**Landscape Restoration:** **Property owners should continue to mow lawns and complete weed control in restored areas. Additionally, it is recommended to water newly seeded areas to ensure establishment of lawns.**

### General Notes:

1. The Village is coordinating with the mail carrier and garbage pickup to ensure deliveries and pickups will not be affected by construction. Temporary mailbox clusters will be set up.
2. Once concrete work begins, vehicle access to driveways will not be allowed for 7 plus days. When asphalt is placed, vehicle access to driveways will be limited for a few hours. If you need special access, please contact the Project Inspector prior to the start of work.

### Tentative Two Week Outlook:

**Week of 10/18/21: Finish Concrete work and restoration south of Cedar Ln.**

**Installation of sidewalk north of Cedar Ln with driveway aprons to follow.**

**Week of 10/25/21: Finish Concrete work north of Cedar Ln and paving to happen this week. Restoration will start to take place this week as well.**

**Coming Events: The Village will be reinstalling fire numbers, and residents are responsible for mailbox installation. A letter will be delivered to your door notifying you of temporary mailbox removal date. Next year the final lift of asphalt will be installed, along with the speed-tables at the intersections of Lilac, Rickey and Parkview. There will also be trees planted in the terrace.**

### Contact information:

#### Project Inspector

Matt Smith  
Village of Greenville  
W6895 Parkview Drive  
Greenville, WI 54942  
920-358-3215 (Mobile)  
[msmith@greenvillewi.gov](mailto:msmith@greenvillewi.gov)

#### Village Engineer

Jordan Jolma  
Village of Greenville  
W6895 Parkview Drive  
Greenville, WI 54942  
920-757-7276 (Office)  
[jjolma@greenvillewi.gov](mailto:jjolma@greenvillewi.gov)

#### Director of Public Works

Brian Rickert  
Village of Greenville  
W6895 Parkview Drive  
Greenville, WI 54942  
920-757-7276 (Office)  
[brickert@greenvillewi.gov](mailto:brickert@greenvillewi.gov)

#### Contractor Project Manager

Wally Kruczek  
Kruczek Construction, Inc.  
3636 Kewaunee Road  
Green Bay, WI 54311  
920-863-6841 (Office)  
[wallyk@kruczekinc.com](mailto:wallyk@kruczekinc.com)

### Important Dates:

#### Week of Oct 18

Sidewalks and some driveway aprons to be installed north of Cedar Ln.

#### Week of Oct 25

Finish concrete work and asphalt paving to occur.

